

Tavistock

03/04/17

ID	Name	Start	Duration	Finish	Apr					May							
					17		24		1	8		15					
					17	24	1	8	15	15	22	29	5	12	19		
1	Site Set up	18/04/17	1d	18/04/17													
2	Location 1 - New Pavers - Done in 2 parts	19/04/17	2d	20/04/17													
3	Location 2 - New Pavers - Done in 2 parts	21/04/17	2d	24/04/17													
4	Location 3 - Small Area of Reuse Pavers	25/04/17	0.2d	25/04/17													
5	Location 4 - Take up & Reuse Pavers	26/04/17	1.5d	27/04/17													
6	Location 4a&5a -Replace Pavers-Lower Gully	27/04/17	0.5d	27/04/17													
7	Location 5 - Take up & Reuse Pavers	28/04/17	3d	02/05/17													
8	Location 6- Take up several Areas & Reuse	03/05/17	3d	05/05/17													
9	Plane & Tarmac all Ramps above	08/05/17	1d	08/05/17													
10	Location 7- Take up and Reuse Pavers	09/05/17	2d	10/05/17													
11	Location 8- Take up and Reuse -Extend Ramp	11/05/17	2d	12/05/17													
12	Location 9-Take up & Reuse Pavers-Fixed patched areas	15/05/17	2d	16/05/17													
13	Plane & Tarmac Ramps-7,8,9	17/05/17	1d	17/05/17													
14	Reinstate-Finish up-Road Markings	18/05/17	1d	18/05/17													